

STREET	NUMBER/SIZE OF DISCHARGES	EXISTING TYPE	WORK TO BE PERFORMED	DATES COMPLETED		
JAMES	1/12in.	NONE	INSTALL 12in. BFP	6/16/2021	N/A	
INDIAN	1/12in.	NONE	INSTALL 12in. BFP	6/23/2022	N/A	
BORA BORA	2/8in.	2 BFP'S	INSTALL 2 8in. BFP	3/1/2024	3/1/2024	
GEORGETOWN	2/12in.	None	INSTALL 2 12in. BFP'S	1) 7/19/21	1) 7/19/21	
FARMINGTON	2/12in.	1/FLAPPER-1/BFP	INSTALL 1 12in. BFP	6/7/2021	N/A	
ESSEX	1/12in.-1/10in.	2 FLAPPERS	INSTALL 1 12in & 1 10in. BFP'S	1) 6/8/21	1) 7/15/21	
DAGSBORO	1/16in.-4/12in.	1 WHALETAIL-4 NONE	INSTALL 1 16in. & 4 12in. BFP'S	1) 6/21/21	2) 6/15/2022	1) 3/1/2024
N.SHULTZ	1/10in. 3/12in.	NONE	INSTALL 1 10in 3 12in. BFP'S	1) 7/20/21	2) 12/14/21	1) 1/23/24
WINWARD WAY	2/12in.	NONE	INSTALL 2 12in. BFP'S	1) 12/14/21	1) 12/14/21	
S.SHULTZ	3/12in.	NONE	INSTALL 3 12in. BFP'S	1) 7/30/21	1) 7/30/21	1) 6/23/22
MCWILLIAMS	2/12in.	NONE	INSTALL 2 12in. BFP'S	1) 6/8/21	1) 6/23/21	
WRIGHT	1/12in.	NONE	INSTALL 1 12in BFP	1) 6/15/2022	N/A	
CANNON	2/12in.	2 FLAPPERS	INSTALL 2 12in. BFP'S	1) 7/28/21	1) 7/28/21	
BAYARD	2/12in.	2 FLAPPERS	INSTALL 2 12in. BFP'S	1) 6/10/21	1) 6/23/21	
BAYARD EXT.	2/12in.	NONE	INSTALL 2 12in. BFP'S	1) 7/14/21	1) 7/14/21	
W. ATLANTIC	2/12in.	2 FLAPPERS	INSTALL 2 12in. BFP'S	1) 8/6/21	1) 6/15/2022	
S. CAROLINA	2/12in.	2 FLAPPERS	INSTALL 2 12in. BFP'S	1) 6/21/21	1) 6/23/21	
BAYSIDE	2/12in.	NONE	INSTALL 2 12in. BFP'S	1) 7/15/21	1) 11/27/22	
GLENN	1/12in.	1 FLAPPER	INSTALL 1 12in. BFP	1) 8/2/21	N/A	
MADISON	1/12in.	NONE	INSTALL 1 12in. BFP	6/17/2021	N/A	
SURF	2/12in.	NONE	INSTALL 2 12in. BFP'S	1) 6/9/2022	1) 6/9/2022	
OYSTER BAY	2/12in.	NONE	INSTALL 2 12in. BFP'S	1) 11/17/22		
EBB TIDE	1/6in.	FLAPPER	INSTALL 1 6in. BFP	2/29/2024		